EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of culvert and Improvement of drains and cement Concrete Steward in Kothipalli Byrathiangalu ward no 2, ward 08.
2	Amount of Work Portion	20.00 lakh
3	Estimated Cost	
4	Name of contractor	Dhananjaya B.R
5	Agreement No.	593/2033.14
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	178 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Site litigation and RWSS & sewage delayed the work completion for Road approval without Penalty
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

D. K. Mahesh Gowda
Assistant Executive Engineer

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92